A B	C D	E	G H		J K L M	N O P	Q R	S T	U	V W X Y Z AA	AB SIRAP 1 GRM RE	AC AD AE	AF AG	AH AI	AI	AK AL	AM	AN AO AP	AQ AR AS	AT AU AV	AW AX AY AZ BA
2 A. Gener	al Information	B.	Complainant Information (Person	Reporting)	7. Type of Complainant [1] Affected Person(s):	8. Mode of Receiving the Grievance: [1]	9. Location of the problem/issue specified in	C. Complaint Details 10. Type of Problem/Grievance: [1] Trace; [2]	11. Who to Address: [1] PST;	12. Short Description of the Problem/Issue/Concern: (This should include person/agency responsible for coarsing the problem: [1] Project Implementing agency; [2] Affect Pariss; [3] Service delivery agencies; [6] Load Distillical authority; [3] Child Organizations; [6] Funding	13. Rafing of Issue:	COUNT	15. Details of	f the Person who received the	Complaint	16. Details of who is respo	onsible to deal with the		ns Taken 17. Actions taken by the Receiving Office		
No 1. Province	2. Infrastructure Type (Road, Airport, or Bridges)	3. Gender (Male or Female	Occuptation 5. Location Ad	dress 6. Receiv	organization (Church or small groups); [4] Servi Organization (Local Gownt Institution); [5] Other Specify	[4] Suggestion Box; [5] Fox; [4] Email; [7] Others, Specify	Sile; [3] Others, Specify	[S] Construction; [4] Resettement Site; [7] Others, Specify	Government (MID/MCA): [5] All of the above	responsible for coursing me processes; (i) respect implementing agency; (a) Americanies; (a) Service delivery agencies; (4) Local political authority; (5) Civil Organizations; (6) Funding Agencies;	and [3] High	14. Past Action/s taken by the complainant (if any)	15.1. Name	15.2. Position	15.3.D ale	compli 16.1. Position	16.2. Date forwarded to Focal Person	lo 17.1. Action 1 and Date of Action	17.2. Alion 2 and Date of Action	17.3. Alion 3 and Date of Action	18. Final Resolution
5 35MALL BRIDGES ON MA	AITA (REEVES ENVICO INTERNAT	ATIONAL)	eculity Guard Fote laydown	nsite 24/01/	1 - Affected Person	3 - Verbal complaint	3 - Fote laydown site	2 - Land Access and Confractor	3 - Contractor	Complaint that he was not getting correct payment forworking during Christmas of	3	None	Denmark Mariano	Contractor's Site Engineer	24/01/2023	Contractor's Site engineer	27/02/2023	Reeves management paid agreed to pay the complinant.	Contractor's Project Manager signed the payment	Paid the affected person on 27/02/23	Closed. Settled on 27/02/23 by the contractor
6 7 8	-	M M	Farmer Fote laydowr	isite					3-00110210	December 2022. Also expressed his concerns about the gravel extraction at Fore quary site. These complainants filed a complaint letter demanding \$150k compensation from the					2401/2023		Diogram	Land owners who gave consent to the contractor responded to the complain		Land owners who gave consent to the contractor responded to the	Closed: 21/04/2023: Land owners who gave consent to the contractor responded to
g 2 Malalta Provinc	e Bridges	M M	Warder Honiara eculity Guard Fote laydowr	23/03/ n site	1 - Affected Persons	1 - Letter	3 - Fote laydown site	3 - Compensation	3 - Contractor	contractor alleging that the contractor had hespassed into their tabusite of Owafolo at the Fote quarry site.	3	None	Denmark Mariano	Contractor's Site Engineer	23/03/2023	Contractor's Site engineer	23/03/2023	and advised the contractor to continue wak and they will deal with the complainants. 24,03/23	contractor's Site Engineer requested the landowner that they deal with to sepond to the complinants to settle the issue 24/03/23	complainants and advised the contractor to continue work and they deal with the complainants. 21,04/23	will the complainants and advised the contractor to continue wark and they will deal with the complainants.
3 Malalta Provinc	e Bridges	м	eculity Guard Honiara	13/04/	0023 1 - Affected Persons	1 - Letter	3 - Fote laydown site	2- Land Access	3 - Contractor	The complainants alleged that they're also land owners of Fote laydown site and the contractor should also get their consent plan to landing at Fote.	3	None	Denmark Mariano	Contractor Site Engineer	13/04/2023	Contractor's Site engineer	13/04/2023	Reeves met with the landowner that gave consent and discuss the issues rea and asked the landowner to respond to the complinant. 1404/29	eived Landowner who gave consent to the contractor responded to complinant's letter and adviced the contractor to continue work at the site. I SD4/23	Contractor follow up with the Land owners who gave consent to the contractor to respond to the complainants. 18(16):23	
11 4 Malaita Provinc	e Bridges	M	Farmer Gwounui	3 19/04/	1023 1 - Affected Person	1 - Letter	3 - Burna Quarry	2 - Land Access	3 - Contractor	He alleged that there is still a court pending regarding the ownership of the Burna quary-with the goup that the contractor has made agreement with. Instructed Reeves to stop any gravel extraction of Burna quary.	3	None	Denmark Mariano	Contractor's Site Engineer	19/04/2023	Contractor's Site engineer	19/04/2023	Reeves met with group that gave consent and had agreement with to discu- issue. The group adviced the contractor to continue to extract gravel at Burn- quary whist they will sattle their differences regarding the land owneahip.	s The	ad Contractor's safeguards followed up on the issue.	with the complainants. Closed: 17/02/2024 Letters received from the House of Chief to close off the GRM.
12 S Malaita Province	e Bridges	M	Lawyer Flu	17/08/		1 - Letter	3-Flu	2 - Land Access and 4 - Contractor	3 - Contractor	extraction of Burna quary. Mark on behalf of the APs instructed contractor not to extract river stones/gravet from Fiu River If their property until the issue is resolved between landowning parties.	1	None	Denmark Mariano	Contractor's Site Engineer	17/08/2023	Contractor's Site engineer	18/08/2023	quarry writst they will settle their differences regarding the land ownesthip. 2004/23 2004	the agreement with to respond to the other party. Need to settle this issue. Contractor's Site Engineers Safeguards. 3/10/23	Further meeting between the land owning parties and stakeholdes to come to an agreement, 6/10/23	
6 Malalta Provinc	e Bridges	м	NA Fote Villag	pe 06/10/	2023 2 - Aps and On behalf of other Aps	1 - Letter	3 - Fote laydown site	2 - Land Access	3 - Contractor	Party claims to own rights of ownership of the Log pond and hadreceived no benefits since operation of the company. Failure to consider within 14 days, will roise tresposs and illegal	1	None	Unity Iroga	Contractor's Site Engineer/Safeguards	06/10/2023	Contractor's Site Engineer/Safeguards	06/10/2023	Contractor near amenting with to ruther ascuss the issue. 15(99/25 Contractor met with the Londowner and his party and requested the landown to disal with the offected party. The landower replied the contractor, that he with this issue as It is an issue between themselves.	mer deal Contractor's Safeguards/Site Engineer	Contractor received a letter from the landowner and the disputing family with supporting documents and received no further coments t	was signed on the 1.9/10/2023. Iom Closed of an 8/03/2024
7 Malalta Provinc	e Bridges	M	Site workers Fate laydowr			3 - Verbal Complaint	3 - Fote laydown site	7 - Others (personal matter)	3 - Contractor	operation of company. Two site workers arguing about personal matters on site affecting work schedule (barbending) for the day. Barbending work for the day was on half as the boys took a day off untill matters.	1	None	Unity Iroga	Contractor's Site	30/10/2023	Contractor's Site	31/10/2023	with this issue as it is an issue between themselves. Contractor intervened, and try to calm both parties. 31/10/23	1/11/2023: Contractor's site engineer emphasised during their pre-start meetings on the importance of dealing with domestic matters at home.	This issue was resolved between themselves at their home through	Closed on 3/11/2023: No further issue after the boys settled their differences.
15 16 17		M M					3 - Fote laydown site		3 - Contractor	were resolved. Party claims to own rights of ownership of the Log pond and had received no benefits since		None		Engineer/Safeguards Contractor's Project		Engineer/Safeguards Contractor's Site		Contractor had internal discussion and then met with both parties over the p	none	compensation. 3/11/23	Closed, 8/03/2024: Defendant received no response from the claim ant for 3
18 8 Maiatamovino	e Bridges	M M	N/A Fote Villag	pe 14/11/	1 - Affected Person & 2 - on behalf of other AP	1 - Letter	3 - Fote layaown ste	2 - Land Access	3 - Contractor	operation of the company. Failure to consider within 14 days, will raise trespass and illegal operation of company.	1	None	Brian Muttay	Manager	14/11/2023	Engineer/Safeguards	14/11/2023	regarding the seriousness of this issue/claim. The party that had agreement wi the contractor advised that their party will reply this claim. 14/11/23		The lawyer issue a request/natice to the disputing party in Dec23	months, and now has issued a swom statement in application to strike out the complains of the claimant.
9 Malalta Provinc	e Bridges	м	N/A Koa Bridg	e 11/04/	1 - Affected Person & 2 - on behalf of other AP	i 1 - Letter	Koa Bridge	2- Land access 3-Compensation	3-Contractor	The affected person (James A Asiramoa) claimed that current Laydown area at Koa Bridge construction site is within the boundary of their purchased land. He refuted the 15m boundary as the Right of Way as indicated by MID. The AP put in claim for compensation for change of landscape and damages.	2	None	Unity Iraga	Contractor's Site Engineer/Safeguards	11/04/2024	Contractor's Site Engineer/Safeguards	11/04/2024	A joint visit by PST, SMEC, contractor an othe Landowner to verify the site. Fror Landowner, Mr Dickson, the land claimed is rightly belongs to his tribe. The: purchased land is further uphill at the northern side of Koa bridge.			In progress. Still no response from AP.
20										The contractor was conducting a vegetation cleance at the Bia Bridge and on the 5 and 6 of June 2004. The members of the landowning trible claimed that the site cleaned is said to be									To justify the cost, a valuation was conducted by the officer from the Ministra	On the 2nd August 2024, the contractor and Bio CAC met with the and explained the rational of the valuation report from the Forestr	AP
10 Malaita Provinc	e Bridges	м	N/A Bio Bridge	11/06/	1 - Affected Persons	7- In person	Bio Bridge	2- Land access 3-Compensation	3-Contractor	June 2004. The members of the landowning tribe claimed that the site cleared is said to be within the peripheral of the Taboo site, and was not welcome by tribal leaders. As a result, a settlement claim of \$8,000,000 was arised to the contractor. Ribal expesantatives are William Romotalua, Emest Lidi, Timothy Gani, Lonsdale Dani and Urlei Ngori.	1	None	Unity Iraga	Contractor's Site Engineer/Safeguards	11/06/2024	Contractor's Site Engineer/Safeguards	11/06/2024	A follow up meeting was convened on the 14 June 2024, with reps from PST, s contractor and Bio C.A.C.	of Forestry, concluded that the sum of \$70,000 requested by the cliammant superfluous. The actual value of 17x trees felled is \$8D11,452.	and exprained the rational of the valuation report from the Forest officer. The claimant agreed with a negotiated prize of SBD20,000 for felled trees. An MOU was signed between contactor and AP.	Closed, 28,08,2004. The GRM was resolved and was witnessed by PST, SMEC and contractor.
22 17KM UNSEALED ROAD O	NORTH ROAD (ETDL)													<u> </u>				Contractor's Management met with the complainant and discuss the draft A	IOU. Content of PM follow up with the completened to discuss and page on the	Contractor's PM met with the comminment, and singer the MOU and	1
2 Malata Provinc	e Road	M	Farmer Fote Area ecurity Guard Fote area			3 - Verbal Complaint 3 - Verbal Complaint	3 - Gwaltaba 3 - Fate	2 - Land Access and 4 - contractor 2 - Land Access	3 - Contractor 3 - Contractor	A claim regarding their relatives grave site located within the contractor laydown area. The claimant has verbally claiming ownership of the claif Fate area.	3	None None	Japhet Begnald Japhet Begnald	Safeguards/DHS Officer Safeguards/DHS Officer	23/06/2023	Contractor's PM Contractor's PM	23/04/2023	which the issue was discussed an undertanding between the parties are mad 2504,73 Contractor's Safeguards met with the claimant to further discuss the issue. At the contractor will prepare a consent agreement form for both parties to sign	mod, ensuing that the labe is foly obsessed. 14(0723	matter was resolved; 23,07/23 th Contractor's team met with the claimant and sign the agreement consent form, 11,08/23	Closed on 23/07/2022 sign the MOU. Closed on 11/08/2022 Consent agreement form signed.
24 3 Majalta Provinc	e Road	M	Farmer Boundary	of 19/07/		3- Verbal Complaint	3 - Boundary to Gwalfaba quarry site	2 - Land Access - quarry	3 - Contractor	Disputing party claimed the land boundary of Owoltaba quary site is owned by their titbe.	1	None	Japhet Begnald	Safeguards/OHS Officer	10/07/2023	Safeguards/OHS Officer	15/07/2023	11/07/23 Contractor's Safeguard Officer met with the Complainants to discuss the issu	a Contractors Salary work Officer and with lands unactors and supply	Contractor met with the claimant, and discuss the legal papers that t	he .
25		м	Ciwaltaba qua	yane.														Haper (A)		defendant have. The claim appeared to be false due to the complainants not having any legal papers showing awneship. 10/08/2 Follow up discussion between the contractor's team and the	3
27 4 Malaita Province 28	e Road	M M	NA Claimed Gwo land is their i	itaba and. 13/07/	2023 1 - Affected Persons	1 - Letter & 3 - verbal complaint	3 - Gwaltaba camp site.	2 - Land Access	3 - Contractor	Claimed Gwaltaba camp site is their land.	3	None	Japhet Begnald	Safeguards/OHS Officer	13/07/2023	Safeguards/OHS Officer	13/07/2023	Contractor's PM is following up with the issue with the claimant. 15/07/23	Contract of s PM is negotiating with the complainants to settle the issue. 20,07/23	complainants. The representative accepted the contractor's applicage and settle the issue. The claimant has given the consent to the contractor to use the land for their camp and laydown site. 31,08/23	Glosed on 31/08/2023
5 Malaita Provins	e Road	M F	Unemployed Airahu villa	ge 03/08/	1023 I - Affected Person	3 - Verbal Complaint	1 - Airahu village	7 - Others: Property (Toro Plant)	3 - Confractor	Claimed that the vegetation team cut out her taro.	1	None	Japhet Begnald	Safeguards/OHS	03/08/2023	Safeguards/OHS Officer	10/08/2023	Contractor's Safeguards/OHS afficer along with a CAC member discussed with elevanor about the road carloge way/conflor and that the plant is within it is recommended to the contract of the c	th in		Closed on 11/08/2023
30				,-40										Officer				tood carlage way. The complainant undestood that her plants are within the reserve/conldor and withdraw her complain.11/08/23	The state of the s	The issue is still pending between the two parties. The contractor by to	100
6 Malaita Provinci	e Road	м	Unemployed Rangoakw	a 04/08/	2023 I - Affected Person	3 - Verbal Complaint	1 - Rongoakwa Village	2 - Land Access	3 - Contractor	A third party claimed that the quary site (Areo) is within the boundary/land that they bought.	2	None	Japhet Begnald	Safeguards/OHS Officer	04/08/2023	Safeguards/OHS Officer	04/08/2023	Contractor's Safeguards/OHS officer met with the complainants to further discussed the issue. 10/08/23	Contractor's Team is still following up on this issue 15/08/23.	negatiote between the two parties, but they are not reconciling to either. The contractor also made it cear, that since the site is under dispute, they will move out of the quary. Both paties agreed or the contractor to stop extracting and move to another quary since the two paties to the paties are the conflict over the two paties. LIGRIP?	Closed 14/08/23
7 Malalta Provinc	e Road	м	usiness Owner - Fuel Depo Burna Heigi	hts 21/08/	1 - Affected Person	3 - Verbal Complaint	1 - Burna Heights Village	7 - Others: Fuel	3 - Contractor	An contractor employee owed a gallon of period from a community member but failed to notify the complany. The owner then raised this matter to the Contractor, requesting the sum of \$Podallas.	2	None	Japhet Begnald	Safeguards/OHS Officer	21/08/2023	Safeguards/OHS Officer	26/08/2023	Contractor's Safeguards/CHS officer met with the complainants to further discussed the issue. 24/08/23	Contractor met with the officer responsible for owing the fuel and confirme the issue. 26/8/23	d Contractor's safeguards officer met with the Contractor's PM and dist to resolve the issue. The Contractor's PM agreed to pay for the fuel. 10,09/23	Closed on 25/09/2023: Contractor's team payed the sum of \$70 for the fuel (petrol)
8 Malaita Provinc	e Road	M	Unemployed Gwalfab	3 02/09/	1023 1 - Affected Person	3 - Verbal Complaint	3 - Gwaltaba	7 - Others: Personal disagreements	3 - Contractor	A complained received from a community member about two of contractor's worker, claiming that they were only hired just because they/re related to a resource owner. He requested that the Contractor terminates their contract.	1	None	Thompson Aebata	Camp manager	02/09/2023	Safeguards/OHS Officer	02/09/2023	Thompson discussed with the Contractor's Safeguards about the issue. 29/09/	Contractor's Safeguards and CLO followed up with the issue and had a	Contractor's Safeguards and CLO followed up with the issue and had separate discussion with the two employees. Contractor's internal dicussion on this issue, and relay the outcome of the meeting with the	a Closed on 5/10/2023
33											·								esparare dactoristi i minime companiari, dina me nestato di omine. 39 /20	two workers. The two workers agreed. The two workers were lold off as was true that they were hired through the agreement of the resource awner. 5/10/23	
9 Malaita Provinc	e Road	м	Farmer Gwaliki			3 - Verbal Complaint	2 - Culvert/Bridge Gwalilid	7 - Others (WaterSource)	3 - Contractor	They both complained about contractor's water truck refilling water at the Gwalliki culvert/bridge located beside their land.	3	None	Simon Umai	CLO	18/09/2023	Safeguards/OHS and CLO Officer Safeguards/OHS and CLO	18/09/2023	Contractor's CLO discussed with resource owners about the issue, 18,09/23	The resource agreed to an MOU. The Contractor draft an MOU and discuss the draft with the complianant, 18/09/23 The resource consect to an MOU. The Contractor draft on MOU and discuss the security of the contractor draft on MOU and discuss the c		Closed on 18/09/2023
35 10 Malaita Provinc	e Road	M	Farmer Koa village Unemployed Dala North			3 - Verbal Complaint 3 - Verbal Complaint	2 - Koastream 2 - Dala North	7 - Others (WaterSource) 5 - Construction/3 - Compensation	3 - Contractor 3 - Contractor	They both complained about contractor's water truck refilling water at the Koa stream. Claimed that the contractor have damaged their property (trees) which was beyond the 15m and demanded \$20,000 as a compensation.	3	None None	Simon Umai Japhet Bergnald	CLO Safeguardy/OHS Officer	19/09/2023	Officer Safeguards/OHS and CLO Officer	19/09/2023	Contractor's CLO discussed with resource owners about the issue. 19/10/23 Contractor's CLO and Safeguards team discussed with resource owners about issue. 6/11/23	The resource agreed to an MOU. The Contractor draft an MOU and discuss the draft with the complianant. 1969/25. In Contractor agreed to employ the property owners and an MOU will be draft and drive it to the complialment. 10/11/23.	MOU signed between the owners and Contractor's CLO. 19/09/23 and Contractor's safeguards discuss with the complainant on the diaft MC and slan. 14/11/23	Closed on 19/09/2023
36	e Road		Housewife Dala Souti	h 01/12/	2023 I - Affected Person	3 - Verbal Complaint	2 - Dala South culvert	5 - Construction	5 - All of the above	She complained that the culvert outlet of Dala South caused water to overflow into their	2	None	Japhet Bergnald	Safeguards/OHS	01/12/2023	Safeguards/OHS and CLO	04/12/2023	Contractor's CLO and Safeguards team discussed with their engineers and re the matter to the SC & PSI. A joint visit and assessment of the site is proposed	issed SC Safeguards follow up with the site engineer and contractor, and propose	Culvert was already cleared and yet to dig the pit as proposed. The SC site engineer is following up with the contractor on this, and mention	
37 Maid d Pionis		ŕ				3- valida Companii	2-DadSouri Curwii	5 - Considerion		resident /crec.			John Begrad	Officer	01/12/2023	Officer		4/12/23	to clean out the culvert and dig a pit for the culvert, 20,01/24	that, this activity needs to be addressed before 28/04/24, 10/04/24	close the culvet and directed the water into the next closest culvert, where then are no houses or villages. This is closed on 12,04/24
38 13 Malaita Provinc	e Road	м	Farmer Dala North			3 - Verbal Complaint	2 - Dala North 3 - Gwounaru	5 - Construction	5 - All of the above	He complained that the drainage outliet at Dala North, before the forsim market hill, had caused water to overflow into their garden area. Paul and John claims that they're the ownes of the resource (sand) that the contractor is	2	None	Japhet Bergnald	Safeguards/OHS Officer Safeguards/OHS	01/12/2023	Safeguardi/OHS and CLO Officer Safeguardi/OHS and CLO	05/12/2023	Contractor's CLO and Safeguards team discussed with their engineers and re the matter to the SE & PST. A joint visit and assessment of the site is proposed. \$772/23 Contractor's Safeguards and CLO met with the party to discuss the issue on it	10/04/24		Closed off 10/08/2023
39 14 Malaita Provinci	e Road		AC chairman Anomass			3 - Verbal Complaint 3 - Verbal Complaint	3 - Gwounau 3 - Anomose	7 - Aggregates (Sand) 7 - Gravel	3 - Contractor 3 - Contractor	currently collecting at Gwounau and demanded compensation. He claimed that the gravels from Anamose quary stockpilled at Koa and Rongoakwa did not	2	None None	Japhet Bergnald Japhet Bergnald	& CLO Officer Sofeguards/OHS & CLO Officer	16/01/2024	Officer Safeguards/OHS and CLO Officer	16/01/2024	sand. 4/01/24 The Contractors safegaurds team and CLO had a meeting with the quarry or and team at Dala Community to which all parties reached a fair agreement	reasonable settlement. 8/02/24		Closed on 8/02/2024 Closed on 8/02/2024
40	1			-						follow their initial agreement.	-	1.2.2		& CLO Officer	141,121	Officer		between all parties. 8/02/24		With the assistance from PST CLO, the Salaman Power Officers, has a their assessment on how much material needed to fix the damage. It	one
16 Malaita Provinc	e Road	м	AC chairman Dala Souti	h 10/02/	2224 2 - On behalf of the AP	3 - Verbal Complaint	2 - Dala South	7 - Other Property Damage	3 - Contractor	He complained that the power line beside the road at Dala South were damaged by the contractor road team during clearance.	1	Previous complaints/grm about gravel.	Japhet Bergnald	Safeguards/OHS & CLO Officer	10/02/2024	Safeguards/OHS and CLO Officer	19/02/2024	The team have investigated the matter and met with the complainants. 19/0	2/24 The team is still working on a resolution.	their assessment on how much material needed to fix the damage. It SC and Contractor are still waiting for the certified Sciamon Power consultant to submit his fee and the cost of the material for review ar approval. 12/04/24	To be actioned before 28/04/24 id
41 17 Malalta Province	e Road	м	Unemployed Korol	23/02/	1 - Affected Person	3 - Verbal Complaint	2 - Karol	3 - Compensation	3 - Contractor	Requests that the contractor compensate him for using his market stall to store materials/hools.	1	None	Japhet Bergnald	Safeguards/OHS & CLO Officer	23/02/2024	Safeguards/OHS and CLO Officer	23/02/2024	Contractor's fearn wasn't aware of the warkers using the stall and negotiated reasonable amount. The owner of the market stall agreed with the amount till	ifora lot		Closed on 29/02/2024
18 Malalta Provinc	e Road	N/A	N/A Dala North C	om 24/02/	2024 4 - Civil Org	3 - Verbal Complaint	2 - Dala North	7 - Other - Property Damage	3 - Contractor	The community members claim that the excavator had damaged their water pipe at the distinge outlet below the Forcim market hil.	3	None	Japhet Bergnald	Safeguards/OHS & CLO Officer	24/02/2024	Safeguards/OHS and CLO Officer	24/02/2024	the contractor is willing to pay, 23/00/24 Contractor's team have investigated the matter and met with the complain the contractor agreed to reconnect the broken pipe. The contractor reconne the broken pipe right after the meeting, 24/02/24			Closed on 29/02/2024
44 21KM UNSEALED ROAD O	EAST ROAD (MCL)		Truck driver Foliake	18/10/	2023 I - Affected Person	3 - Verbal Complaint	3 - Falake	4-Contractor	3 - Contractor	The dump truck operator complained about a cut in		None	Thomas Fox	CLO	18/10/2023	CLO and Safeguards	18/10/2023		Contractor's CLO and Safeguards meet with the concerned individual and stated that the contractor will sat it in the next farthight. 18/10/23		Closed on 29/10/2023
2 Malalta Provinc	e Road		House wife Anomose			3 - Verbal Complaint	3 - Anomose	5 - Construction/3 - Compensation	3 - Contractor	his solary. Complain received from the person that has her garden cleared (eastern part of the laydown	3	None	Thomas Fox	CIO	23/10/2023	Officer CLO and Safeguards Officer	23/10/2023	Contractor's CLO and Safeguards team meet with the affected person and discuss the issue. The safeguards team will get back to her once they recived			Ciosed on 23/10/2024
46 3 Malalta Province	e Road	м	Security Anomose	03/11/	2023 1 - Affected Person	3 - Verbal Complaint	3 - Anomose	7 - Others (Salary)	3 - Contractor	He complained that he didn't get paid on the 3/11/23 thus threatened to remove the security house since he's one of the landowning parties of the site.	3	None	Thomas Fox	CLO	03/11/2023	CLO and Safeguards Officer	03/11/2023	response from the contractor's admin. 23/10/23 The Admin and Finance team raised this to management. 3/11/23	Contractor's PM assured the worker that he will be paid in the next fartright 3/11/23		Closed on 17/11/2023
4 Malaita Provinc	e Road	м	iemp security Apolo villa	ge 04/11/	2023 I - Affected Person	3 - Verbal Complaint	1 - Apolo village	5 - Construction/3 - Compensation	3 - Contractor	He complained about not receiving the outstanding payments of looking after the constructors machines near his resident.	3	None	Thomas Fox	CLO	04/11/2023	CLO and Safeguards Officer	04/11/2023	Contractor's CLO and Safeguards team raised this to the project manger. The and Safeguards team meet with the affected person with the response recei from the management team. 4/11/23	CLO wed The Contractor paid the outstanding on 17/11/23		Closed on 17/11/2023
5 Malaita Provinc	e Road	м	Chief Falake	07/11/	2023 I - Affected Person	3 - Verbal Complaint	3 - Falake	5 - Construction	3 - Contractor	He complained about the closeness of the fencing adjacent to their local church and wants the fence moved 3m back within the camp site.	1	None	Thomas Fox	CLO	07/11/2023	CLO and Safeguards Officer	07/11/2023		and The contractor's team on site addressed the issue, they have adjusted the tencing to where it was proposed by the chief. 8/11/23		Closed on 8/11/2023
6 Malalta Provinc	e Road	M D	mp truck driver Falake	29/11/	1 - Affected Person	3 - Verbal Complaint	3 - Falake	7 - Others (Salary)	3 - Contractor	Dump truck operator complained that he was underpold. 29.11.23.	2	None	Thomas Fox	CLO	29/11/2023	CLO and Safeguards Officer	29/11/2023	The contractor's CLO and Safeguards team raised this to the project manger admin afficer. 29/11/23	and the PM and Admin Officer agreed with the complaint and used the Petty Cash to pay the outstanding amount: 1/12/23		Closed on 1/12/2023
										A community elder demanded the company to pay a total amount of \$30,000 as a		Previous grm/claim with				CLO and Safeguards		The contractor's CLO and Safeguards team raised the issue with the project	The contractor has an internal discussion and agree to negotiate an amount	The contractor's CLO and safeguards meet with the claimant and discuss the outcome of the office meeting. The price that was agrees	1
7 Malalta Provinc	e Road	M CAC	chairman for TICL Anomose qu	ony 08/12/	1 - Affected Person	3 - Verbal Complaint	3 - Anomose Quarry	3 - Compensation	3 - Contractor	compensation claim for the extraction of 50 loads of gravel in the month of Oct for the emergency works.	1	EIDL	Thomas Fox	CLO	08/12/2023	Officer	08/12/2023	manager and office admin. 8/12/23	to pay the gravel loads. 20/01/24	upon was through negotiations, and both parties have reached an agreement on an amount. Closed of report signed of by the Contractor's PM and SC. 26/3/24	Closed on 26/3/2024
8 Malalta Provinc	e Road	M	Imemployed Folioke	10/12/	1023 I - Affected Person	3 - Verbal Complaint	3 - Falake	3 - Compensation	3 - Contractor	A community member demanded a compensation payment from of the workes who had	3	None	Thomas Fox	CLO	10/12/2023	CLO and Safeguards	10/12/2023	The contractor's CLO and Safeguards team raised this to the project manger office admin. Internal discussion was held. The contractor agreed to pay the	and The contractor met with the individual and discuss with him, that his action has terminated him from wark and that has breached the code of coduct.	The contractor met with the affected party and to inform him that the contractor will pay the compensation and the worker was terminated.	0 Closed on 24/3/2024
52				(14)	***************************************					extramatical affair with his youngersister.						Officer		compensation, and the worker is terminated from work. Since he breached to Code of conduct. 10/12/23	And also, for the safety of everyone. 11/12/23	from work. Closed of report signed of by the contractor's PM and SC 12/12/2023 Management meet with the complainant and discuss with him the	
9 Malalta Province	e Road	M D	mp truck driver Falake	11/03/	1 - Affected Person	3 - Verbal Complaint	3 - Falake	7 - Others (Salary)	3 - Contractor	Another worker complained about his disadisfaction regarding his salary. His salary is lower than the other worker which they do the same roles.	3	None	Thomas Fox	CLO	11/03/2024	CLO and Safeguards Officer	11/03/2024	and office admin. 11/03/24	ger The team negotiated for an undestanding for pay adjustment. And was agreed by the management to pay both with same amount. 21/3/24	outcome of the management. The closed off report was signed by the Contractor's PM and SC. 26/03/24	e Closed on 24/3/2024
10 Malaita Provinc	e Road	M Chi	ch representative Dala Sout	h 06/09/	2024 1 - Affected Person	3 - Verbal Complaint	3 - Dala South	2 - Land Access	3- Contractor	A church representative of Dala South raised a complaint after the contractor failed to respond to the draft MOU between the church council and the contractor to the landing site at Dala South.	3	None	Thomas Fox	CLO	06/09/2024	CLO and Safeguards Officer	06/09/2024	The contractor's CLO raised this issue to the project manager and explained nature of the complained and the compensation demanded additional compensation for the damaged seawall of the landing site, add on to the agr	The contractor negatiated with church representative and to find an amicable solution to the complaint.	The church representative accepted the outcome of the meeting a agreed to the compensation amount initially stated in the signed Mi	nd NJ. Closed on 21/10/2024
54																		amount, 04/09/2024. The AP was advised by PST Honiara to draft a formal letter of complaint. The J	.P	The contractor liasted with CAC and discussed with one of the AP sepresentative on the 28/09/2024 to sort out the issue. Still no feedback	
11 Malaita Provinci	e Road	M NE	il Representative	14/09/	1 - Affected Peson	1 - Letter	1- village	2 - Land Access	3 - Confractor	A tribal Representative enquire on the quary extraction at Agwallanaongi, approximately 19km of East Road TICL working on.	2	None	PST	NBO	16/09/2024	CLO and Safeguards Officer	16/09/2024	seturned with a formal letter on the 18,09/2024, with his claimed of \$100,000 st in the letter and signed by 3 x tribal Reps-George Tabusu, Nickson Lusumani of Harold Ray.	thed difference was sent back to the contractor at site on the 18/09/2024 for follow up actions.	from AP representative. The AP with the tribal representatives agreed closed out the grievance and resolved amongst themselves. A signed letter(dated 5/11/2024) received from AP received by PST on the 14/11/2024.	O Closed out 5/11/2024.
56 MUNDA TERMINAL (CCEC	E)		<u></u>			T		1	1										T		tine occurrence of this safety incident has alloused the high attention of the
1 Western Province	e Airport - Terminal	M Loco	Contractor Worker Munda	01/12/	1 - Affected Person	3 - Verbal Complaint	2 - Construction Site	7 - Other - Incident	3 - Contractor	A local worker tell from a scaffold and injured his arikle.	3	None	Hilda Poloso	Jnr Safeguards for SC	01/12/2022	Contractor's QHSE Manager	01/12/2022	Supervision Consultant called the QHSE Manager requesting an investigation report on the incident. 1/12/2022	Follow up on email was made on 5/12/22. The injured worker was taken to the and clinic for a medical check up on 3Dec22 and Doctor's report confirmed that he was in good condition. It was only a tight muscle strain in his ankle and w	Contractor transport the injured person to clinic for review on 7Dec22.	management, stop site violations in a timely manner, adhere to the goal of zero
57									1	The allevance societed from Local workers' is about their fortnight powment which they								The Contractor's CLO/Procurement [Alex Lin] immediately arranged a Tool B Meeting with all local workers and periodical in second to their of	secover in the next few days, but needs few days of rest.		accidents at the project site, and enable the project to be completed safely and monthly.
2 Western Province	e Aisport - Terminal	M Loco	Contractor Worker Munda	17/01/	1 - Affected Person	3 - Verbal Complaint	2 - Construction Site	4- Contractor	3 - Contractor	the grevence received from Local workers is about their fortingin powers which they received and noticed that the pay rate during the weekend is the same as the weekday pays rate. Also, concerned if there is a danger allowance for warking at a height	3	None	Hilda Polaso	Jnr Safeguards for SC	17/01/2023	Confractor's CLO/ Procurement Manager	17/01/2023	Meeting with all local workers and explained in response to the glievance regarding their glievances pertinent to overfilme pay, holiday pay, etc. by givin before explainations and clear discussions until they (workers) fully understand a agreed, 17/01/2023	ig and		Closed on 17/01/2023 with the tool box meeting explaining to the warkers on the rates for week days and weekends
3 Western Province	e Airport - Terminal	F Sup	vision Consultant Munda	24/01/	1 - Affected Person	3 - Verbal Complaint	3 - Contractor's Camp	4 - Contractor	3 - Confractor	Glievance towards the attitude of the Contractor's Manager during Weekly Inspection. His behavior aggressive is attempting to hinder the Supenision Consultant's Officer from carrying out ther work.	3	None	Kev Langford	Resident Engineer	24/01/2023	Resident Engineer	24/01/2023	Nothing was done, after the report, therefore the complaint was raised with S NSS on 25/01/23 via a phone call	NSS immediately call the Contractor who is involved in the issued, and discretification, that his action is not acceptable and connot be tolerated in such with him, that his action is not acceptable and connot be tolerated in such work place. He agreed and stated that it will be happen again. NSS PST call the officer involve to tall her, that the contractors accomnal is aware that his	155	Closed on 25/01/23. NSS calling both parties involve and the case was closed
59										and control								Kesceni Engineerana team ceasernas ascassa with the aseng the more coordination meeting on 29/03/2023 about:	the officer involve to tell her, that the contractors personnel is aware that his action will not be tolerated, and that it will never happen again. 25/01/23 by Resident Engineer communicated what was discussed with the contractor.		
4 Western Provins	e Airport - Terminal	м	Anonymous Munda	10/03/	2- Concerned Bider	3 - Verbal Complaint	1 - Village	4- Contractor	3 - Contractor	The contractor is extracting sand from Kekehe. And seeking advice if the contractor is extracting for the works in Munda and if the activity is legal.	3	None	Kev Langford	Resident Engineer	10/03/2023	Resident Engineer	10/03/2023	 the ecological impact of such extractions on the islands. the materials used are out of their contract scope and for other CCECC pro in Honiara. Inform the Engineers and activities outside of their contract. 			The contractor is now aware of the ecological threat of sand extraction on the islands, seminding them of their contract scape, and the community too will be made aware of the environmental effect of such activity on their islands.
60										A letter was lodge concerning the discharge of drain water from the airport terminal building guttering through its compound and into his private land without installing proper drainage.								*Inform the Engineers and activities outside of their contract. *Artisled to stoo the extraction	MCA Engineer and Ministry of Lands Valuer General (28/07/2023) with SIRAP-		This is beyond the contractor, Supervision and PST to address. Therefore, it is with
5 Western Provins	e Airport - Terminal	м	Landowner Munda	26/06/	2023 1 - Affected Peson	1 - Letter	3 - Shares boundary with MCA	2 - Land Access	5 - All of the above	Including dumping all sorts of pollution (organic & non-organic) into his occonut plantation. Therefore claiming compensation of \$30,000 for the pollution that has already happened in his land, plus a monthly charge of \$5,000 until installation proper drainage affecting my land. Brivinormental damages already done which is equivalent to \$30000 plus a monthly charge of	1	None	Hilda Polaso	Jnr Safeguards for SC	26/06/2023	SIRAP PSTNSS	28/06/2023	SIRAP PST NSS on 28,06,2023 arganised a meeting the affected person and ha agreed to farward his letter to the MCA-PS.	PST NSS and SMEC had a meeting the landowner and their family to look at options to lease their land for the drainage. 17/08/2023 SMEC sent the GPS wappoint of the drainage to MCA Engineer to calucate the total area of the drain.		MCA and MLHS to address. The case in currently with MCA and MHLS to enterinto an MDU as discussed and agreed on 17/08/2023. NSS fallow up with MCA Engineer on this matter, and it is still pending and the MOU is still with MLHS General Surveys. This is beyond the contractor, Supervision Consultant and PSI to address
61										\$5000. The local labour who were doing the concrete foundation walk for the fireflighting backup								The CLO immediately arranged a Tool Box Meeting with all local workers and	1		burveyor, this is beyond the contractor, supervision Consultant and PSI to address Ensure that all local staff must be aware of their Employment contracts and the contracts through human resources must give them a short bief and explained.
6 Western Province	e Airport - Terminal	M	Anonymous Munda	31/07/	1 - Affected Person	3 - Verbal Complaint	2 - Construction Site	4- Contractor	3 - Contractor	water supply warked overtime till 2 am and took the day off the next day. However, in their pay sip, they were not compensated for the overtime worked but got poid for the day off (normal pay rate). 6 pm – 2 cm are overtime hours, but did not get paid for it.	3	None	Hilda Polaso	Jnr Safeguards for SC	31/07/2023	Contractor's QHSE and Procurement Manager	31/07/2023	explained in response to their grievance regarding their grievances pertinent to overtime pay, holiday pay, etc. by giving a bief explanations and clear discut until they (workers) fully undestand and agreed. 31,07/23	o osions		the contractor introgen from a macrosa many given many a such as the contract for a better undestanding to both parties (employer and employee) to avoid any consequences or doubts from a local staff who have shown interest to wask and join in the Contractor for this project.
7 Western Province	e Airport - Terminal	м с	nfractor Worker Munda	13/09/	1 - Affected Person	3 - Verbal Complaint	2 - Construction Site	4 - Contractor	3 - Contractor	A laid-off worker requesting: (1). A reference letter, (2). Pay for the days engaged for work since the last payday.	3	None	Hilda Polaso	Jnr Safeguards for SC	13/09/2023	Contractor's QHSE and Procurement Manager	13/09/2023	27/09/2023 the affected person has confirmed with the SC Team that the contractor has responded to his request and was satisfied with the actions to resolved his grievance. However, walling on the close out report from Contract	ator.		The clasure report was received on 14/09/2023
63					1	I	1		I	<u> </u>	1	1		1	1						_1

	В	C	D E	F G	н	-	J K L I	M N O P	Q R	S T	U	V W X Y Z AA	AB	AC AD AE	AF AG	AH AI	AJ	AK AL	AM	AN AO AP AQ AR AS	AT AU AV	AW AX AY AZ BA
64	Western Province	Airport - Termin	ad M	Local Contractor Worker	Munda	27/09/2023	1 - Affected Person	1 - Letter	2 - Construction Site	3 - Compensation	3- Contractor	Local waken abtained a left from the Labour Division in Noronegarding their grievance of non-payment for redundancy payment to the contractor on 25/09/2023	3	None	Hilda Poloso	Jnr Safleguards for SC	27/09/2023	Procurement Manager	27/09/2023	2059/2021 11:20 pm I Contractor agranted on meeting with the local tops of the Contractors contractor agranted on meeting with the local tops of the Contractors confirmed to the contractor agrant of the meeting to discuss the eafundancy (wither excited from the Lobour Dislation CLO.	Officer the first batch of redundancy calculation and annual leave payment and on the same day, Labour Division Officer confirmed the IR Redundancy Calculation. On 12/10/2023 Contractor with the assistance	Closed on 12/10/2023 with payments done to the local waters
65 MUN	A RUNWAY, APRON &	XXWAY (CHEC)																				
66	Western Province	Airport - Runw	Dy M		Ziata, Noro	21/12/2022	1 - Affected Person	3 - Verbal Complaint	1 - Ziata Village	4 - Contractor - Vehicle Incident	3 - Contractor	this is on incident with a Contractor's fipper fuck whose divervious under the influence of alcohol. As a result, causing damage to the comer of the a residential building and slight injury to the son (Usys Cita) of the cowner of the house.	3	None	James Nonone	SC Site Engineer	21/12/2022	Contractor's HSE Manager	21/12/2022	Contractor's IRSA 20/12/2029 waste or warning later to the advex, publishing him trom dishing, Contractor strengthens safely education and reiterated that the Contractor will stickly prohibits dusts dishing		The driver was responsible for compensating the damage and the family . Both parties agree with the decision.
67	Western Province	Airport - Runw	Dy M		Lokuloku Village	24/03/2023	1 - Affected Person	1 - Letter	1 - Lokuloku Village	5 - Construction	3 - Confractor	A complaint letter to the Contractor regarding the dust pallution from the asphalt machine and the health danger of the chemical that has been blown by the wind from the machine. The air pollution affects their health and environment. They are facing trouble breathing feel air darking fresh water.	3	None	Amold Clive	Contractor's Environmental and Social Safeguards Officer	25/03/2023	Contractor's HSE Manager	25/03/2023	Contractor's 1684 and Contractor's Egypment Managers, conducted assignation water sprangers on 2007/2002 Mortisty, the Contractor's 1684 and the management of the asperal on 24/01/20 And disc a cast this plant been set up on the patimeter sprace south of the appental plant.		Contractor and the offected members of the Lokuloku community (5 households agreed to be compensated with a monitivity supply of 2 packs of face masks and 2 cotors of mineral water for three monitrs.
68	Western Province	Airport - Runw	Dy M		Lokuloku Village	24/03/2024	1 - Affected Person	1 - Letter	1 - Lokuloku Village	5 - Construction	3 - Contractor	A complaint letter to the Contractor about the dust pollution done to their soil catchment for animater, their uteralis, bedding, as well as their health has been affected. Oue to their house being openly built for air circulation, perhaps not safe to fisely rive in.	3	None	Amold Clive	Contractor's Environmental and Social Safeguards Officer	25/03/2023	Contractor's HSE Manager	25/03/2023	Contractor in Edits and Contractor is Egyptiment Handages, conducted a weguter water speaking on SEGIOTION Intellige, the contractor in Edits and the own prior starting relation of the august on TRACTOR. And data and integrated been ast up to the previous females asset of the segional prior of an the previous females asset of the segional prior of an the previous females asset of the segional prior of an the previous females asset of the segional prior of an the previous females asset of the segional prior of an the previous females asset on the segional prior of an approximation of the segional prior of an approximation of an app		Contractor and the affected members of the Lokuloku community (5 households agreed to be compensated with a monthly supply of 2 packs of face masks and contains of mineral water for three months. For amenber of the community with long term asthma, was agreed to get 2 inhalers permonth from the hospital.
69	Western Province	Aisport - Runner	DY M	Anonymous	Lokuloku Village	31/03/2023	1 - Affected Person	1 - Letter	1 - Munda	4 - Contractor (Employment)	3 - Contractor	he took weeter for the Contractor whethe the laceration Consultant anonymously. The latter contrakes the microlomic paint 1. They are no productive thing pound and PFF, such stafely rivous, eyewed, exemuff, e.g. it is the contractor is regionalistly to provide the violation and for adding records in the weeter that contractors in the weeter than the contract written appealed that hadm. (I) They are not provided with such in that distance, in they written appealed that hadm. (I) They are not provided with such in that distance, in they written and the contractors of the contractors of the contractors of the more energy to profit them interesting the form of the regional paints now are neglected from the instanciation. (If the Tong distance) suppose, the should be instant of they (employees) need to know their rate of weeps call it is their right to occuse to information.	3	None	Hilda Polaso	JnrSC Safeguards Officer	r 31/03/2023	Contractor's HSE Manager	31/03/2023		Contractor's HSBA and the Contractor's management ensure that pay slip records are issued to worker during their salary payment, 31,03,73	The contractor provided their workers with Junch, PPE and pay slips are issued to each workers.
70	Western Province	irport - Runway	м	United Church, Secretary General	Kakegalla Community	21/04/2023	3-Local Church	6- Email	1 - Munda	5 - Construction	3 - Contractor	The unceating and combustive activity produced by your plant, (night and day) continues to pollute the environment physically and socially resulting in some community members of the Lokutoku settlement being hospitalized.	3	None	Mr. David Lee	CHEC Business Manager	20/04/2023	Contractor's HSE Manager	21/04/2023	Contractor HBIA and Contractor's Equipment Manager, 25(8)/2025 conducted aguitar water spraining. Contractor's HBIA 24(1), (2022 and the management installed a dust collection loss of the outlet of the applied point. And also, a collection loss of the outlet of the applied point. And also, a collection loss of the outlet of the applied point.	On 10,05/2023, Contractor's safeguards, SC, and SIRAPT-PST NSS held a community engagement in respond to the impact of the asphalt plant air pollution.	Contractor and the affected members of the Lokuloku community (5 households agreed to be compensated with a monithly supply of 2 packs of face masks and 3 cations of mineral water for three months. For a member of the community with long term attimat, was agreed to get 2 inhalars permonth from the hospital.
71	Western Province	Airport - Runw	Dy M	Local Warker	Munda	26/04/2023	1 - Affected Person	3 - Verbal Complaint	1 - Munda	4 - Contractor (Employment)	3 - Contractor	The local worken who used to work for the contractor came to the SC's Office in Munda to issise their concern of being diminised from work without webal/written warning and reasons.	3	None	Hilda Polaso	JnrSC Safeguards Officer	26/04/2023	Contractor's HSE Manager	26/04/2023	Contractor's HEBM and the Inversionated Superiorist on 2016/002533 - 1660/2025 contractor for the contracting con		It maybe due to language barier that cause some local workers to misundistant. Contractor's approach. Forfunctely, other excitating the reason for their dimissas, there was a positive response.
72	Western Province	Airport - Runw	ay M	Customary Landowner	Munda	26/04/2024	1 - Affected Person	1 - Letter	1 - Munda	2 - Land Access	5 - All of the above	blackings of weakweder lann fine argod fermind building guillefing filmough this compound outline his jin belle and without installing proper deringes, including dumping all soft of pollution (loganic a non-aganic) into my occount grows, including dumping all soft of pollution (loganic a non-aganic) into my occount grows, headed, we like of pollution of pollution of significant or substantial to the disease) heapened to my learn plan a monthly change of \$10,000 until or joined proper desirings of effecting my lorus. Presonner leaf and longuage actiously done within a separation for \$200,000 plan or morthly change of present learning and country of the within a separation for \$200,000 plan or morthly change of present learning and separation of the service of the servi	1	None	Hilda Polaso	JnrSC Safeguards Officer	26/06/2023	PST SIRAP NSS	29/06/2023	ISBAP FTINS on 78/04/2020 approised a meeting the diffected person and have appead to flowed this letter to the MCAPS. MCA Brighter and Ministry of Londa Valuer General (28/07/202), with SRAP-23/NSC and ST. had a meeting the landware and their lamby to load of springs to blace their hand for the distinguish.		Still Progressing with MCA and MLHS
73	Western Province	Airport - Runw	Dy M	Customary Landowner	Munda	01/08/2023	1 - Affected Person	1 - Letter	1- Munda	2 - Land Access	S - All of the above	Ne came to the SCT soffice on the SLIP/SSSI to loage its compation and the next day (IUR/SSSI) submitted in latered compating in demanding compensation for the gallage of all who has been submitted in the submitted in the submitted in the submitted in the submitted in submitted in the submitted in the submitted in the submitted in the submitted in submitted in the submitted in the submitted in the submitted in the submitted in Signs of tools could include under all submitted in the submitted in Signs of tools could include under all submitted in which was could read only the meant day.	3	Yes, related to the same area.	Hilda Polasa	Jnr SMEC Safeguards Officer	31/07/2023	Contractor's HSE Manager	31/07/2023	Contractor's team on 31,0772023 manually clean up the little oil residue left in the adm. Contractor's team on 31,0772023 used of absorbing clear to clean the coll appendion tons. They re- fix the sillation (oil tapped the end of the setting tons.)		Contractor's Team responded and actioned accordingly, But the complianant still not satisfy, since his request for the compensation and rental of the land where the data is located.
74	Western Province	Airport - Runw	Dy M	Customary Landowner	Munda	20/06/2023	1 - Affected Person	1 - Letter	1 - Munda	2 - Land Access	4-MCA	He sent a letter containing a compensation claim for the encroachment of Munda Aliport Perimeter fence into customary land at Kanoko Village, Munda	2	Yes, related to the same area.	Hilda Polaso	JnrSC Safeguards Officer	r 20/06/2023	PST SIRAP NSS	28/06/2023	SIRAP PST NSS on 28(6x/2003 arganised a meeting the affected person and have agreed to forward his letter to the MCA-PS.	·	Same case raised above with the contractor for the terminal. So currently still in progress, with MCA and MLHS to address the land access issue.
75																			,			